



# Highway 14 – Owatonna to Dodge Center

District 6 Update

Highway 14 Partnership meeting

Owatonna, July 12, 2017

# New funding provided by 2017 MN Legislature

	<b>FY 2018</b>	<b>FY 2019</b>	<b>FY 2020</b>	<b>FY 2021</b>
<b>One-Time Increase in SRC*</b>	\$92 M	\$42 M	\$23 M	\$7 M
<b>Trunk Highway Bonds</b>	\$100 M	\$100 M	\$220 M	\$220 M
<b>Corridors of Commerce TH Funds</b>	\$25 M	\$25 M	\$25 M	\$25 M
<b>Corridors of Commerce Bonds</b>	\$50 M	\$50 M	\$100 M	\$100 M

\*SRC: State Road Construction

Blue = Bond Funds

Green = Trunk Highway Funds

# Hwy 14 funding opportunities/Corridors of Commerce



## Where does Highway 14 fit in?

<b>New Funding</b>	<b>FY 2018</b>	<b>FY 2019</b>	<b>FY 2020</b>	<b>FY 2021</b>
Corridors of Commerce Trunk Highway Bond Sales	\$50 M	\$50 M	\$100 M	\$100 M
Corridors of Commerce Trunk Highway Fund Cash	\$25 M	\$25 M		

# Corridors of Commerce process & timeline

Corridors of Commerce projects will be chosen following the development of a scoring process that includes the new project selection criteria mandated by law.

Presently –  
Developing scoring  
process

**October 2017** – Request  
public recommendations  
for Corridors of  
Commerce projects.

**January 2018** – First round  
of Corridor of Commerce  
project selection.

# Hwy 14 Segment 1 expansion complete



- Hwy 14 Expansion - Segment 1
- Completed in October 2015
  - \$12 million construction cost. Corridors of Commerce program
- Project limits were from Hwy 218 to Steele County Road 180
  - Expanded 2.5 miles of Hwy 14 from 2-lanes to 4-lanes
  - Improved intersections with longer turn lanes, access closures.

# Hwy 14 Right of Way Activities

Right of Way acquisition has been partially funded through Corridors of Commerce.

- \$8.8 million has been received from Corridors of Commerce
- \$18.5 million is still needed
- **Segment 2**
  - All offers (20) have been made to property owners.
  - All 3 relocations have been acquired.
  - Demo property is being leased back.
- **Segment 3**
  - 7 of 9 relocations have been acquired
  - 2 additional relocations are being processed but offers haven't been presented.
  - 60 - 65 additional property owners will be affected through partial acquisition.





# Hwy 14 expansion, Segments 2 & 3


- Layout Activities
  - District is coordinating with utility company for relocation of a gas line
- Environmental Document Status
  - FEIS approved in 2010
    - Is considered active until Fall 2018 due to use of federal funds on a contract to advance hydraulic design.
    - Hydraulic contract concluded in Fall 2015.

# Bridge work on and near Hwy 14

- I-35/Hwy 14 Bridge Project Update

- Bridge Locations:


- 6 bridge replacements on I-35
  - Straight River, Turtle Creek and UP Railroad
- 4 bridge replacements on Hwy 14
  - EB & WB Hwy 14 over UP Railroad
  - EB & WB Hwy 14 over Straight River
  - \*\*WB Hwy 14 Bridge over UP railroad is being negotiated with contractor for replacement.





# Bridge replacement construction schedule

- I-35/Hwy 14 Bridge Project Update
  - Construction Status
    - Spring 2017
      - Began bridge construction on: began
        - SB I-35
        - EB Hwy 14
    - Spring 2018
      - Construct bridges on:
        - NB I-35
        - WB Hwy 14
    - November 2018
      - Complete Bridge Construction



# Questions?



- Thank you!
- Partnerships are valuable and we appreciate the work that continues to tell the story of transportation and its vital role in our state and local economies.
- Long-term, sustainable funding will help us achieve expansion projects.